



## SEMI-ANNUAL PROGRESS REPORT SYSTEM

February 2020 • Issued April 15, 2020








## CHISHOLM TRAIL PARKWAY





#### **Board of Directors**

Marcus Knight

Director

#### **Executive Staff**

John Mahalik	Chairman	James Hofmann	CEO/Executive Director
Jane Willard	Vice Chairman	Horatio Porter	Chief Financial Officer
Lynn Gravley	Director	Elizabeth Mow, PE	Assistant Evacutive Director
Mojy Haddad	Director Elizabeth Wow, F.E.		Assistant Executive Director, Infrastructure
Tim Carter	Director	Cabu Ctanhan	
Pete Kamp	Director	Sabu Stephen	Assistant Executive Director, Operations
George "Tex" Quesada	Director		oporations -
Scott D. Levine	Director		



**Atkins North America, Inc.** 17304 Preston Road, Suite 1300 Dallas, Texas 75252

Telephone: +1.972.818.7275

Fax: +1.972.380.2609

www.atkinsglobal.com/northamerica

April 15, 2020

James Hofmann CEO/Executive Director North Texas Tollway Authority 5900 W. Plano Parkway Plano, Texas 75093

Dear Mr. Hofmann:

As described in the requirements set forth in the Amended and Restated Trust Agreement Section 411, the Consulting Engineers prepare a progress report at least once every 6 months during the construction of a project financed by public bonds. As defined in the Trust Agreement Section 704, Atkins North America, Inc. (Atkins) was selected as the North Texas Tollway Authority's (NTTA) Consulting Engineer at the July 2016 board meeting. The project included in the NTTA System that is subject to this requirement is the Chisholm Trail Parkway (CTP) toll project.

The NTTA adheres to the requirements outlined in a comprehensive Trust Agreement which governs the affairs of the projects financed with public bonds. As specified in the agreement, this report includes:

- i. The date each project will be open to traffic
- ii. The expected date that construction of each project will be completed
- iii. The cost of each project, excluding any bond obligation discounts and interest during construction and for one year after completion of construction
- iv. The amount of funds required each 6 months during the remaining estimated period of construction, including comparisons between the actual time elapsed and the actual costs, and the original estimates (budget) of such times and costs.

This information, as well as other items relevant to the corridor, is presented in greater detail within this report.

Respectfully submitted,

Tammy B. Sims, PE

**General Engineering Consultant** 

**Project Director** 

### **Contents**

			Page
1.0	Chis	holm Trail Parkway, 16th Progress Update	1
	1.1	Description	2
	1.2	Financial	3
	1.3	Summary	6

# 1.0 Chisholm TrailParkway, 16thProgress Update

#### 1.1 Description



The Chisholm Trail Parkway project (CTP), extends 27.6 miles from Interstate Highway 30 (I-30) to Farm-to-Market Road 1187 (FM 1187) in Tarrant County, and extends further south from FM 1187 to United States Highway 67 (US 67) in Johnson County. CTP is a joint effort of the Authority, TxDOT, the Federal Highway Administration (FHWA), the RTC

of NCTCOG, UPRR, Fort Worth and Western Railroad (FWWRR), the city of Fort Worth, the city of Burleson, the city of Joshua, and the city of Cleburne. Efforts for this project are also coordinated with Tarrant County and Johnson County.


CTP is an all-ETC facility consisting of two- to six-lane controlled-access main lanes with discontinuous two-lane frontage roads. The project will be six lanes from the I-30 northern terminus to Altamesa Boulevard in south Fort Worth, four lanes from Altamesa Boulevard to FM 1187, and two main lanes with intermittent passing lanes from FM 1187 to the US 67 southern terminus.

CTP was divided into nine sections for purposes of phasing, managing, and expediting the design and construction (refer to Figure 1). The Authority's system was responsible for design and construction of Sections 1, 2, 2B, 2C, 3B, and 4. The Authority's system was responsible for the construction of Section 5, with TxDOT responsible for the design of this section. The Authority's system used design-build procurement for Section 6. The Authority's system performed the Section 3A design and TxDOT was responsible for the construction of this section.

The remaining work to be funded by the bond proceeds include the design and construction of two cul-de-sacs at Old Granbury Road on Section 5.









February 2020




Figure 1: Chisholm Trail Parkway Project Location

#### 1.2 Financial

As required by Trust Agreement, this section provides the cost of the project and the draw schedule by 6-month increments. The current total estimated cost for all Authority's deliverables for CTP, exclusive of interest, financing, and an upfront acquisition payment, but including a contingency allocation, is \$859,792,883. Table 1 shows all expenditures through February 2020.

For purposes of assembling this report, the cutoff date for all financial information is February 29, 2020, while information in the narrative may include details as current as the report release date, April 15, 2020.

Table 1 also shows a summary of the engineer's estimate as of October 2011 as well as the current estimated cost at completion. The total project cost includes engineering, legal and administrative, materials testing, and utility relocation costs that are the Authority's responsibility.

The cost estimate for CTP is based upon the following: 100 percent complete designs prepared by the Authority for Sections 1 through 4 and by TxDOT for Section 5, the best value design-build proposal accepted by the Authority for Section 6, and actual construction bids for all sections. The estimate does not include four I-20 and SH 183 direct connectors and two additional main lanes south of FM 1187, which were removed from the project to reduce cost.

**Table 1: Chisholm Trail Parkway** 

No.	Description	Engineer's Estimate, Oct 2011	Estimate at Completion Cost, as of Feb 2020	Actual Expenditures, as of Feb 2020		
1	Administration (incl. Corridor Management, Legal)	\$38,681,458	\$49,607,988	\$49,427,157		
2	Planning	\$15,765,360	\$14,878,651	\$14,878,651		
3	Design	\$42,090,620	\$42,664,111	\$42,636,611		
4	Construction, Construction Management, Miscellaneous Construction <sup>1</sup>	\$621,446,685	\$627,418,262	\$627,418,260		
5	ITS and Toll Gantry Equipment	\$11,144,870	\$7,714,845	\$7,714,845		
6	Right-of-way and Utilities	\$82,713,883	\$74,410,676	\$74,410,675		
7	Project Contingency	\$47,950,007	\$43,098,350	See footnote <sup>3</sup>		
NTTA Proj	ect Total (1-7) <sup>1,2</sup>	\$859,792,883	\$859,792,883	\$816,486,199		
8	Work Performed by Others	\$537,350,973				
Total Proje	ect	\$1,397,143,856				

#### **Notes:**

Source: NTTA Project Delivery

<sup>&</sup>lt;sup>1</sup> Under the Project Agreement, TxDOT is responsible for the design, construction, and construction management of Section 3A.

<sup>&</sup>lt;sup>2</sup> The amount shown above does not include bond discounts, interest during and after construction, and other financing costs.

<sup>&</sup>lt;sup>3</sup> Project Contingency used above in Items No. 1-6.

Several factors, including unforeseen escalation of prices and wages, labor or material shortages, or changes in economic conditions, can significantly affect (escalate or reduce) construction costs. Appropriate contingencies are added to the cost of the project to mitigate the impact of unforeseen escalations. The estimated project cost reflects the most current bids, approved change orders, and Atkins' professional judgment of the construction industry; it is our belief that the project can be constructed within the limits described for the estimated cost given herein. However, due to the nature of the construction industry, Atkins cannot guarantee that the actual project cost will not vary from the estimated cost.

The current cost estimate represents the best good-faith judgment from design professionals familiar with the highway construction industry. Neither the Authority nor its consulting engineers have control over the labor, material or equipment costs, contractors' methods of determining bid prices, competitive bidding, market or negotiating conditions. The estimate of construction costs given in this progress report will be monitored as work progresses.

The estimated semi-annual amount of funds (Draw Schedule) required for the projected period of construction necessary to meet the cost of the CTP Project, including funds allocated for project contingencies, is shown in Table 2.





Table 2: Chisholm Trail Parkway Draw Schedule

Period Ending¹	Original Semi-Annual Estimate, Aug 2012	Original Cumulative Estimate, Aug 2012	Semi-Annual Actual, Feb 2020	Cumulative Actual, Feb 2020	Semi-Annual Estimate, Feb 2020 <sup>2</sup>	Cumulative Estimate, Feb 2020 <sup>2</sup>
8/31/2009	\$61,262,179	\$61,262,179	\$61,262,179	\$61,262,179		
2/28/2010	\$10,006,785	\$71,268,964	\$10,006,785	\$71,268,964		
8/31/2010	\$19,441,284	\$90,710,248	\$19,441,284	\$90,710,248		
2/28/2011	\$8,449,770	\$99,160,019	\$8,449,770	\$99,160,019		
8/31/2011	\$20,126,666	\$119,286,685	\$20,126,666	\$119,286,685		
2/29/2012	\$67,073,504	\$186,360,189	\$67,073,504	\$186,360,189		
8/31/2012	\$150,990,986	\$337,351,174	\$133,788,677	\$320,148,866		
2/28/2013	\$179,605,524	\$516,956,698	\$88,218,062	\$408,366,928		
8/31/2013	\$153,279,076	\$670,235,774	\$108,058,651	\$516,425,579		
2/28/2014	\$113,386,498	\$783,622,272	\$113,943,047	\$630,368,626		
8/31/2014	\$45,092,827	\$828,715,099	\$114,414,096	\$744,782,722		
2/28/2015	\$11,611,553	\$840,326,652	\$37,775,479	\$782,558,201		
8/31/2015	\$2,781,742	\$843,108,394	\$15,337,688	\$797,895,889		
2/29/2016	\$16,684,489	\$859,792,883	\$8,905,452	\$806,801,341		
8/31/2016			\$170,234	\$806,971,575		
2/28/2017			\$1,174,968	\$808,146,543		
8/31/2017			\$1,145,898	\$809,292,441		
2/28/2018			\$901,132	\$810,193,573		
8/31/2018			\$6,073,956	\$816,267,529		
2/28/2019			\$85,046	\$816,352,575		
8/31/2019			\$77,717	\$816,430,292		
2/28/2020			\$133,624	\$816,563,915		
8/31/2020					\$652,983	\$817,216,898
2/28/2021					\$36,101,088	\$853,317,986

#### Notes:

Source: NTTA Project Delivery

<sup>&</sup>lt;sup>1</sup>By Project Agreement with TxDOT, expenses are reported and forecasted in TxDOT fiscal year periods.

 $<sup>^{\</sup>rm 2} The$  estimate above includes contingency that may or may not be expended.

#### 1.3 Summary

CTP was opened to traffic from I-30 south to US 67 with local connections at I-30 and I-20 in May 2014.

In July 2014, the direct connector ramps for west-bound I-20 to southbound CTP and northbound CTP to

eastbound I-20 opened. The remaining direct connectors at I-30 and I-20 opened to traffic in October 2014. The schedule of the construction is shown in Figure 2.

Figure 2: Chisholm Trail Parkway Sections Construction Schedule

	2013			2014			2015			2016				2017					
Project	Jan-Mar	Apr-Jun	Jul-Sep	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sep	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sep	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sep	Oct-Dec	Jan-Mar	Apr-Jun	Jul-Sep
Section 1																			
Section 2																			
Section 2B																			
Section 2C																			
Section 3A																			
Section 3B																			
Section 4																			
Section 5																			
Section 6																			
	Construction Landscape Establishment/Upkeep									Acce	ptan	ce							

February 2020

17304 Preston Road Suite 1300 Dallas, TX 75252 Tel: 972.818.7275

www.atkinsglobal.com/northamerica