

Dallas North Tollway Phase 4

MAY 2026

The Dallas North Tollway (DNT) Phase 4 project extends the road 13.7 miles north of US 380. At completion, the project will provide a direct link between downtown Dallas and the growing communities in Collin and Denton counties.

- Opening dates
- Phase 4A: Late 2027
- Phase 4B: To be determined

PROJECT SECTIONS	SCOPE	SEE PROJECT MAP
Phase 4A	US 380 to FM 428	
Phase 4B	FM 428 to Grayson County line	
Proposed Grayson County Tollway	A Grayson County Regional Mobility Authority project that may extend the toll road into Grayson County (not an NTTA project)	

RECENT PROGRESS

- Phase 4A: Wall work continued.
- Phase 4A: Earthwork and drainage work continued.
- Phase 4A: Mainlane paving from First St. to Light Farms Way.
- Phase 4A: Beams and deck panels completed at Doe Branch Creek, Punk Carter Pkwy. and Collin County Outer Loop.
- Phase 4A: All bridge decks completed from US 380 to Light Farms Way.

WHAT'S NEXT?

- Phase 4A: Construction of the mainlanes with subgrade and concrete placement.
- Phase 4A: Intersection structures work will continue with concrete placement at Doe Branch Creek, Punk Carter Pkwy. and Collin County Outer Loop.
- Phase 4A: Construction of the frontage road tie-in lane between future exit and entrance ramps on north- and southbound Dallas Pkwy. Work is expected to last through 2026.
- Build out of intersection at FM 428 is anticipated to continue through late summer/early fall 2026.

PROJECT UPDATES IN PICTURES



Placing concrete for southbound mainlanes



Placing deck panels at Punk Carter Pkwy.



